

# MR. BURNS: A POST ELECTRIC PLAY

## Scenic Strike Plan

\* indicates team leader

<u>Team 1</u> Trevor*		<u>Team 2</u> Clare*, Evan, Connor, Szczesny, Neil
<u>Team 1a</u> Heather*, Morgan, Elle, Samara, Hunter Campbell, Caitlyn	<u>Team 1b</u> Ashley*, Sara, Kevin, Ilene, Conner, Abi, Meggie	
<b>Hour 1 - 4:45</b>		
<ul style="list-style-type: none"> <li>- Gather and prep</li> <li>- Break into teams</li> </ul>		
<ul style="list-style-type: none"> <li>- Fly out all legs, borders, and cyc.</li> <li>- Send 2 people up to fly rail. (Conner and Hunter)</li> <li>- Untie ropes from pin rails connected to lineset 4.</li> <li>- Fly in DS trees (lineset 4) to about a 30 degree angle, remove 2 bricks, fly in trees the rest of the way, remove weight until 4.5. above pipe weight, and detach DS trees.</li> </ul>		<ul style="list-style-type: none"> <li>- Move car into shop (paint side)</li> </ul>
<ul style="list-style-type: none"> <li>- Remove weight until at pipe weight.</li> <li>- Remove track from pipe. Place pipe track in shelving unit for long pipes and track.</li> <li>- Fly out lineset 4.</li> <li>- Join Team 1b to finish dismantling trees.</li> </ul>	<ul style="list-style-type: none"> <li>- Dismantle DS trees. Throw away foam, masonite, and stick lumber. Keep all hardware.</li> </ul>	<ul style="list-style-type: none"> <li>- Move walls into the shop.</li> <li>- Remove jacks from walls. Put jacks away in the cart below the Simalfa.</li> <li>- Remove bed sheets from walls. Throw away the bedsheets.</li> <li>- Dismantle frames from wall flats. Throw away any 1x3 that is under 6' or has too many staples in it that you would not be able to remove them.</li> <li>- If there is remaining mounting hardware from the screen, it can be thrown away.</li> </ul>
<b>Hour 2 - 5:45</b>		
<ul style="list-style-type: none"> <li>- Untie ropes from pin rails connected to lineset 16.</li> <li>- Fly in US trees (lineset 16), o about a 30 degree angle, remove 2 bricks, fly in trees the rest of the way, remove weight until 4.5. above pipe weight, and detach DS trees.</li> </ul>		<ul style="list-style-type: none"> <li>- Move the houseboat into the shop.</li> <li>- Remove the roof on the houseboat.</li> <li>- Remove the bike frame and bike. Place the bike frame on the car.</li> <li>- Separate the walls of the houseboat.</li> <li>- Remove casters.</li> <li>- Dismantle the flats.</li> </ul>
<ul style="list-style-type: none"> <li>- Remove weight.</li> <li>- Once lineset 16 is at pipe weight. People on the fly rail can come back down. They should bring down all four ropes</li> </ul>	<ul style="list-style-type: none"> <li>- Dismantle US trees. Throw away foam, masonite, and stick lumber. Keep all hardware.</li> </ul>	

<ul style="list-style-type: none"> <li>and put them away in the shop.</li> <li>- Remove track from pipe. Place pipe track in shelving unit for long pipes and track.</li> <li>- Fly out lineset 16.</li> </ul>		<p>Throw away any stick lumber that is under 6' or has too many staples in it that you would not be able to remove them. Put all coat hooks in a bucket for Sydney.</p>
<ul style="list-style-type: none"> <li>- Lower SR Pro. Tree.</li> <li>- Remove SR Pro. Tree from pipe. Place in pipe storage on the back wall of the shop.</li> </ul>		
<b>Hour 3 - 6:45</b>		
<ul style="list-style-type: none"> <li>- Remove the SR pipe. Place in pipe storage on the back wall of the shop.</li> <li>- Remove the SR chain hoists. Bring chain hoists into the shop.</li> </ul>	<ul style="list-style-type: none"> <li>- Dismantle SR Pro. Tree. Throw away foam, masonite, and stick lumber. Keep all hardware.</li> </ul>	<ul style="list-style-type: none"> <li>- Dismantle the railings (pipes and 2x4s). Throw away 2x4s and put away the pipe (metal side of shop along back wall).</li> <li>- Remove stage screws from the stage floor and put away in the cabinet in the shop.</li> <li>- Inset ½" dowel into hole and trim to stage height.</li> </ul>
<ul style="list-style-type: none"> <li>- Lower SL Pro. Tree.</li> <li>- Remove SL Pro. Tree from pipe.</li> </ul>	<ul style="list-style-type: none"> <li>- Continue to dismantle SR Pro. Tree Throw away foam, masonite, and stick lumber. Keep all hardware.</li> </ul>	
<b>Hour 4 - 7:45</b>		
<ul style="list-style-type: none"> <li>- Remove the SL pipe.</li> <li>- Remove the SL chain hoists. Bring chain hoists into the shop.</li> <li>- Join Team 1b to finish dismantling SL Pro. Tree.</li> </ul>	<ul style="list-style-type: none"> <li>- Dismantle SL Pro. Tree. Throw away foam, masonite, and stick lumber. Keep all hardware.</li> </ul>	<ul style="list-style-type: none"> <li>- Take apart quick change booths and put away.</li> </ul>
		<ul style="list-style-type: none"> <li>- If team 1 needs help, go and help them, if not, start on the cleaning up tasks found in the row below.</li> </ul>
<ul style="list-style-type: none"> <li>- Clean up spaces (sweep and tidy) and put away tools in the shop.</li> <li>- Bring scenery carriers and handles Stewart.</li> <li>- Bring casters, tees, and flanges down to the trap room.</li> <li>- Remove staples from stick lumber. Throw away any short pieces or pieces where the staples are not able to be removed easily.</li> <li>- Organize hardware from buckets and put away.</li> </ul>		
<b>Dismissal - 8:45</b>		